

Moreno Unit 10 SCR
MASTER SCHEDULE

LINE NO.	Description	2020				2021				2022												2023																																
		Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Q1	Q2	Q3	Q4																													
	Moreno Unit 10																																																					
1	Engineering							60%				90%	IFC																																									
2	Procurement																																																					
3	Phase 1 Construction																																																					
4	Phase 2 Construction *																																																					
5	Unit 10 Outage (6 month duration)																																																					
6	Mechanical Completion -CEMS(exhaust stack complete)																																																					
7	Electrical Completion - CEMS (installation of sample line and sample line tray)																																																					
8	CEMS Tie-in & Startup Rule 1110.2 CEMS initial approval issued on 2/10/22 CEMS Operational within 6 months (8/9/22 deadline)																																																					
9	CEMS Certification (including 7 day drift test, CEMS Certification deadline 90 days after CEMS installation)																																																					
10	Commissioning & Startup - SCR *																																																					
11	Relative Accuracy Test Audit * (Within 14 operating days after Unit 10 operational)																																																					
12	Source Testing * (will occur same day as RATA, deadline is 180 days after catalysts are installed and is Unit operational)																																																					

* Tentative Dates - Electrical parts are delayed and delivery times are currently unknown